



November 14, 2013

RE: City of Cannon Falls, MN
TH 19 Utility Crossing
SEH No. CANN0 0402.00

Mr. Aaron Reeves
City of Cannon Falls
918 River Road
Cannon Falls, MN 55009-1447

Dear Mr. Reeves:

Please find enclosed Application for Payment No. 1 for the referenced project. The quantities completed to date have been reviewed and we hereby recommend approval for payment to Rice Lake Boring, Inc. in the amount of \$80,880.15. This amount represents 100% of the work completed for the project, with 5% held for retainage.

If approved, please sign and forward payment, along with a copy of the signed pay application to the contractor at the address below, retaining the original for City records.

Rice Lake Boring, Inc.
18190 Diary Lane, Suite 100
Jordan, MN 55352

Please don't hesitate to contact me with any questions or comments. Thank you.

Sincerely,

A handwritten signature in black ink, appearing to read "Greg F. Anderson".

Greg F. Anderson, PE
City Engineer

ah

Enclosures

s:\e\c\canno\040200\sth 19 utility crossing\afp\afp no 1 ltr to city.docx



Application for Payment
(Unit Price Contract)
No. 1

Eng. Project No.: CANN00402.00

Location: Cannon Falls, Minnesota

Contractor Rice Lake Boring Inc.

Contract Date July 2, 2013

13780 Old Brick Yard Road

Shokopee, MN 55379

Contract Amount \$ 43,921.60

Contract for STH 19 Utility Crossing

Application Date Nov. 13, 2013

For Period Ending Nov. 12, 2013

Item No.	Item	Unit	Est. Quantity	Quantity to Date	Unit Price	Total Price
1	MOBILIZATION	LS	1	1	\$3,000.00	\$3,000.00
2	TRAFFIC CONTROL	LS	1	1	\$800.00	\$800.00
3	16-INCH ID HDPE -- DR11 (2-50' CROSSINGS)	LF	100	219	\$371.00	\$81,249.00
4	SILT FENCE, PREASSEMBLED	LF	1201	55	\$1.60	\$88.00
5	TURF RESTORATION	LS	1		\$1,100.00	
Total Contract Amount						\$85,137.00

Application for Payment (continued)

Total Contract Amount	\$ 43,921.60	Total Amount Earned	\$ 85,137.00
		Material Suitably Stored on Site, Not Incorporated into Work	
Contract Change Order No.		Percent Complete	
Contract Change Order No.		Percent Complete	
Contract Change Order No.		Percent Complete	
Less Previous Applications:		GROSS AMOUNT DUE	\$ 85,137.00
AFP No. 1:	AFP No. 6:	LESS 5 % RETAINAGE	\$ 4,256.85
AFP No. 2:	AFP No. 7:	AMOUNT DUE TO DATE	\$ 80,880.15
AFP No. 3:	AFP No. 8:	LESS PREVIOUS APPLICATIONS	\$ -
AFP No. 4:	AFP No. 9:	AMOUNT DUE THIS APPLICATION	\$ 80,880.15
AFP No. 5:			

CONTRACTOR'S AFFIDAVIT

The undersigned Contractor hereby swears under penalty of perjury that (1) all previous progress payments received from the Owner on account of work performed under the Contract referred to above have been applied by the undersigned to discharge in full all obligations of the undersigned incurred in connection with work covered by prior Applications for Payment under said contract, STH 19 Utility Crossing, Cannon Falls, Minnesota, and (2) all material and equipment incorporated in said Project or otherwise listed in or covered by this Application for Payment and free and clear of all liens, claims, security interests and encumbrances.

Date November 13, 2013


Rice Lake Boring Inc.
(Contractor)

COUNTY OF Scott)
STATE OF MN) SS

By Kristal M. Nutter President/CEO
(Name and Title)

Before me on this 13 day of Nov, 2013, personally appeared Kristal Nutter known to be, who being duly sworn did depose and say that he is the Pres CEO (office) of the Contractor above mentioned that he executed the above Application for Payment and Affidavit on behalf of said Contractor; and that all of the statements contained therein are true, correct and complete.

My Commission expires
131-2015



Jean Schneider
(Notary Public)

The undersigned has checked the Contractor's Application for Payment shown above. A part of this Application is the Contractor's Affidavit stating that all previous payments to him under this contract have been applied by him to discharge in full all of his obligations in connecting with the work by all prior Applications for Payment.

In accordance with the Contract, the undersigned recommends approval of payment to the Contractor for the Amount due.

[Signature]

Short Elliott Hendrickson Inc.

By Greg Anderson
Date 11/14/13

City of Cannon Falls

By _____
Date _____