



Building a Better World
for All of Us®

April 14, 2016

RE: City of Cannon Falls
3rd and Cannon Street Improvements
SEH No. CANNO 123363

Ron Johnson
City of Cannon Falls
918 River Rd.
Cannon Falls, MN 55009-1447

Dear Mr. Johnson:

Please find enclosed Application for Payment No. 2 for the referenced project. The quantities completed to date have been reviewed and we hereby recommend approval for payment to Aslakson's Blacktopping in the amount of \$1,375.48. The project is complete with the exception of some cleanup in the spring. We will be reviewing the growth of the rain garden plants in the spring prior to final close-out of the project.

If approved, please sign and forward payment, along with a copy of the signed pay application, to Aslakson's Blacktopping, retaining the original for City records.

Please don't hesitate to contact me with any questions or comments. Thank you.

Sincerely,

A handwritten signature in black ink, appearing to read "Greg F. Anderson".

Greg F. Anderson, PE
Project Manager

ah

Enclosures

s:\ae\c\canno\common\lorenz site\afp\afp 2 ltr to city.docx



Application for Payment
(Unit Price Contract)
No. 2

Eng. Project No.: CANNO 123363

Location: City of Cannon Falls

Contractor Aslakson's Blacktopping

Contract Date _____

1550 Roving Hills Dr.

Red Wing, MN 55066

Contract Amount \$ 58,896.10

Contract for 3rd and Cannon Street Improvements

Application Date _____

For Period Ending _____

Item No.	Item	Unit	Est. Quantity	Quantity to Date	Unit Price	Total Price
1	MOBILIZATION	LS	1	1	\$2,000.00	\$2,000.00
2	SAWING BITUMINOUS PAVEMENT (FULL DEPTH)	LF	450	450	\$3.00	\$1,350.00
3	REMOVE BITUMINOUS PAVEMENT	SY	2000	1468	\$3.00	\$4,404.00
4	12" RC PIPE APRON	EACH	1	1	\$800.00	\$800.00
5	TOPSOIL BORROW	CY	75	113	\$35.00	\$3,955.00
6	CONSTRUCT BIOFILTRATION BASIN (INCLUDES EXCAVATION AND ENGINEERED SOIL)	LS	1	1	\$3,800.00	\$3,800.00
7	NATIVE FORBS, GRASSES & SEDGES, 4" CONTAINER	EACH	354	111	\$18.00	\$1,998.00
8	12" RC PIPE	LF	100	56	\$57.50	\$3,220.00
9	27" CATCH BASIN W/BEEHIVE CASTING	LS	1	1	\$2,618.00	\$2,618.00
10	B618 CURB & GUTTER	LF	410	346	\$20.46	\$7,079.16
11	CONCRETE DRIVEWAY APRON	SF	200	192	\$9.50	\$1,824.00
12	CONCRETE SIDEWALK AND SWALE	SF	140	215	\$7.50	\$1,612.50
13	AGGREGATE BASE	CY	50	57.27	\$31.45	\$1,801.14
14	BITUMINOUS PATCHING	TON	100	132.12	\$100.00	\$13,212.00
15	PAVEMENT MARKING (4" SOLID WHITE PAINT PARKING LINES)	LS	1	1	\$400.00	\$400.00
16	EROSION BLANKET, CAT 2, TYPE 2 - JUTE	SY	90	90	\$3.00	\$270.00
17	SODDING	SY	400	646	\$10.00	\$6,460.00
Total Contract Amount						\$56,803.80

Application for Payment (continued)

Total Contract Amount	\$ <u>58,896.10</u>	Total Amount Earned	\$ <u>56,803.80</u>
Contract Change Order No. _____		Material Suitably Stored on Site, Not Incorporated into Work	_____
Contract Change Order No. _____		Percent Complete	_____
Contract Change Order No. _____		Percent Complete	_____
Less Previous Applications:		Percent Complete	_____
1: <u>53,724.21</u>	6: _____	GROSS AMOUNT DUE	\$ <u>56,803.80</u>
2: _____	7: _____	LESS <u>3</u> % RETAINAGE	\$ <u>1,704.11</u>
3: _____	8: _____	AMOUNT DUE TO DATE	\$ <u>55,099.69</u>
4: _____	9: _____	LESS PREVIOUS APPLICATIONS	\$ <u>53,724.21</u>
5: _____		AMOUNT DUE THIS APPLICATION	\$ <u>1,375.48</u>

CONTRACTOR'S AFFIDAVIT

The undersigned Contractor hereby swears under penalty of perjury that (1) all previous progress payments received from the Owner on account of work performed under the Contract referred to above have been applied by the undersigned to discharge in full all obligations of the undersigned incurred in connection with work covered by prior Applications for Payment under said contract, 3rd and Cannon Street Improvements, City of Cannon Falls, and (2) all material and equipment incorporated in said Project or otherwise listed in or covered by this Application for Payment and free and clear of all liens, claims, security interests and encumbrances.

Date 1-13, 2016

Aslakson's Blacktopping

(Contractor)


COUNTY OF Goodhue
STATE OF Minnesota) SS

By [Signature] CEO
(Name and Title)

Before me on this 13 day of January, 2016, personally appeared

GERALD ASLAKSON known to be, who being duly sworn did depose and say that he is the CEO (office) of the Contractor above mentioned that he executed the above Application for Payment and Affidavit on behalf of said Contractor; and that all of the statements contained therein

My Commission expires



[Signature]
(Notary Public)

The undersigned has checked the Contractor's Application for Payment shown above. A part of this Application is the Contractor's Affidavit stating that all previous payments to him under this contract have been applied by him to discharge in full all of his obligations in connecting with the work by all prior Applications for Payment.

In accordance with the Contract, the undersigned recommends approval of payment to the Contractor for the Amount due.

Short Elliott Hendrickson Inc.

By Greg Anderson

Date 4/14/16

City of Cannon Falls

By _____

Date _____