



Building a Better World
for All of Us®

June 8, 2017

RE: 2016 Street Improvements
Cannon Falls, Minnesota
SEH No. CANNO 129637

City of Cannon Falls
918 River Road
Cannon Falls, MN 55009

Dear Ron Johnson, City Administrator:

Please find enclosed Application for Payment No. 7 (Final) for the above-referenced project, together with the following documentation:

- Consent of the surety to final payment
- Lien waivers
- Withholding Affidavit for Contractors and Subcontractors (IC 134 form)

We have reviewed the Application for Payment, and recommend payment to S.M. Hentges & Sons, Inc. in the amount of \$67,547.37. This represents 100% completion of the work.

The 1-year warranty period will commence with the final payment for this project. To ensure that any needed corrections are addressed during this warranty period, a final inspection of the project will be made prior to warranty expiration and the findings reported to the City.

Please don't hesitate to contact me with any questions or comments. Thank you.

Sincerely,

A handwritten signature in black ink, appearing to read "Greg F. Anderson".

Greg F. Anderson, PE
City Engineer

ah

Enclosure

c: S.M. Hentges & Sons, Inc.

S:\AE\IC\Canno\129637\7-const-svcs\AFPI\AFP 7-Final ltr to City.docx



Application for Payment
(Unit Price Contract)
No. 7 Final

Eng. Project No.: CANNO 129637

Location: Cannon Falls, Minnesota

Contractor <u>S.M. Hentges</u>	Contract Date	<u>April 20, 2016</u>
<u>650 Quaker Avenue</u>		
<u>Jordan, MN 55352</u>	Contract Amount	\$ <u>1,982,578.47</u>

Contract for 2016 Street Improvements

Application Date <u>6/5/17</u>	For Period Ending <u>6/2/07</u>
--------------------------------	---------------------------------


Item No.	Item	Unit	Est. Quantity	Quantity to Date	Unit Price	Total Price
Base Bid						
1	MOBILIZATION	LS	1	1	\$155,000.00	\$155,000.00
2	FIELD OFFICE, TYPE D	EACH	1	1	\$6,585.00	\$6,585.00
3	TRAFFIC CONTROL	LS	1	1	\$9,200.00	\$9,200.00
4	CLEAR AND GRUB	TREE	42	51.67	\$300.00	\$15,501.00
5	REMOVE CONCRETE CURB & GUTTER	LF	1839	1827	\$2.50	\$4,567.50
6	REMOVE CONCRETE STEPS	SF	300	240.2	\$1.00	\$240.20
7	REMOVE CONCRETE VALLEY GUTTER	SY	30	30	\$10.00	\$300.00
8	REMOVE BITUMINOUS DRIVEWAY PAVEMENT	SY	572	1185.1	\$4.00	\$4,740.40
9	REMOVE CONCRETE DRIVEWAY PAVEMENT	SY	229	418.2	\$4.00	\$1,672.80
10	REMOVE CONCRETE SIDEWALK	SF	2678	8037	\$0.30	\$2,411.10
11	SALVAGE & INSTALL LANDSCAPE PLANTER	SF	737	581	\$10.00	\$5,810.00
12	SALVAGE & INSTALL MAILBOX	EACH	39	66	\$65.00	\$4,290.00
13	SALVAGE & INSTALL SIGN	EACH	29	32	\$130.00	\$4,160.00
14	SAWCUT BITUMINOUS PAVEMENT (FULL DEPTH)	LF	832	815	\$3.00	\$2,445.00
15	LABORER	HR	34	20	\$93.00	\$1,860.00
16	3 C.Y. FRONT END LOADER	HR	34	14.5	\$175.00	\$2,537.50
17	3 C.Y. BACKHOE	HR	34	25.3	\$244.00	\$6,173.20
18	STREET SWEEPING (WITH PICKUP BROOM)	HR	34	37	\$166.00	\$6,142.00
19	COMMON EXCAVATION (P) (EV)	CY	5159	5159	\$7.00	\$36,113.00

Item No.	Item	Unit	Est. Quantity	Quantity to Date	Unit Price	Total Price
20	ROCK EXCAVATION (EV)	CY	35	24	\$97.00	\$2,328.00
21	TOPSOIL BORROW (4") (CV)	CY RU	1203	1046.8	\$15.00	\$15,702.00
22	SUBGRADE PREPARATION	STA	64	64	\$200.00	\$12,800.00
23	WATER FOR DUST CONTROL	M GAL	128	137.45	\$60.00	\$8,247.00
24	AGGREGATE BASE CLASS 5 (CV) (100% CRUSHED LIMESTONE)	CY	2540	2540	\$18.00	\$45,720.00
25	AGGREGATE BASE CLASS 5 (CV) (100% CRUSHED LIMESTONE)(DRIVEWAYS)	CY	90	82	\$22.00	\$1,804.00
26	MILL BITUMINOUS SURFACE (1.5")	SY	2112	2014	\$2.00	\$4,028.00
27	PULVERIZE BITUMINOUS PAVEMENT (MIN. 6-INCH DEPTH)	SY	24211	24211	\$0.85	\$20,579.35
28	SALVAGE AGGREGATE BASE PLACED, PULVERIZED AGG. BASE & BIT. (CV) (P)	CY	3766	3766	\$5.00	\$18,830.00
29	BITUMINOUS WEARING COURSE MIXTURE SPWEA240B	TON	2200	2274.5	\$50.00	\$113,725.00
30	BITUMINOUS BASE COURSE MIXTURE SPNWB230B	TON	3250	3152.1	\$48.00	\$151,300.80
31	BITUMINOUS WEAR MIX FOR DRIVEWAYS (3" THICKNESS) SPWEB230B	SF	5004	6705.43	\$2.00	\$13,410.86
32	CONCRETE CURB & GUTTER, DESIGN B618 (MACHINE PLACED)	LF	11215	11790	\$12.50	\$147,375.00
33	CONCRETE CURB & GUTTER (HAND PLACED)	LF	65	100	\$18.00	\$1,800.00
34	CONCRETE STEPS	SF	300	98.27	\$15.00	\$1,474.05
35	PEDESTRIAN RAMP WITH TRUNCATED DOME	EACH	9	11	\$880.00	\$9,680.00
36	CONCRETE VALLEY GUTTER	SF	170	192	\$24.00	\$4,608.00
37	4" CONCRETE SIDEWALK	SF	5350	13591.67	\$4.00	\$54,366.68
38	6" CONCRETE SIDEWALK	SF	430	386.9	\$7.50	\$2,901.75
39	7" CONCRETE DRIVEWAY PAVEMENT	SF	1755	11959.01	\$6.50	\$77,733.57
40	GRANULAR PIPE BEDDING (CV)	CY	1172		\$0.01	
41	SILT FENCE, TYPE MACHINE SLICED	LF	30	141	\$2.50	\$352.50
42	SODDING TYPE LAWN	SY	11000	21699	\$5.60	\$121,514.40

Item No.	Item	Unit	Est. Quantity	Quantity to Date	Unit Price	Total Price
43	DECIDUOUS TREE, 2.5" B/B	EACH	38	32	\$450.00	\$14,400.00
44	CONIFEROUS TREE, 6' HT., B/B	EACH	4	3	\$435.00	\$1,305.00
45	4' SOLID LINE WHITE-EPOXY	LF	576	528	\$2.50	\$1,320.00
46	PAVT MSSG (HANDICAPPED SYMBOL)-EPOXY	EACH	2	2	\$130.00	\$260.00
47	HAND RAILING ALLOWANCE	LS	1		\$12,000.00	
48	IRRIGATION REPAIR ALLOWANCE	LS	1	0.69	\$10,000.00	\$6,900.00
49	REMOVE EXISTING WATER MAIN	LF	5221	2951	\$3.00	\$8,853.00
50	REMOVE HYDRANT	EACH	10	12	\$150.00	\$1,800.00
51	REMOVE GATE VALVE & BOX	EACH	28	22	\$260.00	\$5,720.00
52	6" DIP WATER MAIN CL 52	LF	5352	5303	\$35.00	\$185,605.00
53	12" DIP WATER MAIN CL 52	LF	35	41	\$92.00	\$3,772.00
54	CONNECT TO EXISTING WATER MAIN	EACH	17	17	\$800.00	\$13,600.00
55	CONNECT TO EXISTING WATER SERVICE	EACH	77	81	\$190.00	\$15,390.00
56	1" COPPER SERVICE, TYPE K	LF	2800	3447	\$25.00	\$86,175.00
57	1" CORPORATION STOP	EACH	77	87	\$200.00	\$17,400.00
58	1" CURB STOP & BOX	EACH	77	86	\$200.00	\$17,200.00
59	TEMPORARY WATER SYSTEM	LS	1	1.14	\$28,500.00	\$32,490.00
60	4" THICK POLYSTYRENE INSULATION	SY	90	99.5	\$25.00	\$2,487.50
61	6" GATE VALVE & BOX	EACH	41	35	\$1,175.00	\$41,125.00
62	6" WET TAP W/ GATE VALVE AND BOX	EACH	1	1	\$4,500.00	\$4,500.00
63	FURNISH & INSTALL HYDRANT	EACH	13	12	\$3,800.00	\$45,600.00
64	DIP WATER MAIN FITTINGS (EPOXY COATED)	LBS	2622	2608.4	\$5.50	\$14,346.20
65	REMOVE STORM STRUCTURE	EACH	11	10	\$200.00	\$2,000.00
66	REMOVE STORM PIPE	LF	557	641	\$5.50	\$3,525.50
67	STORM DRAIN INLET PROTECTION	EACH	33	44	\$180.00	\$7,920.00
68	8" DUCTILE IRON PIPE SEWER	LF	104	114	\$40.00	\$4,560.00
69	12" RC PIPE SEWER DES 3006, CL V	LF	601	639	\$28.00	\$17,892.00
70	15" RC PIPE SEWER DES 3006, CL V	LF	970	964	\$31.00	\$29,884.00
71	18" RC PIPE SEWER DES 3006, CL V	LF	69	77	\$37.00	\$2,849.00

Item No.	Item	Unit	Est. Quantity	Quantity to Date	Unit Price	Total Price
72	21" RC PIPE SEWER DES 3006, CL III	LF	163	173	\$35.00	\$6,055.00
73	36" RC PIPE SEWER DES 3006, CL V	LF	246	207.5	\$90.00	\$18,675.00
74	CONST. DRAIN. STRUCTURE, DES. 27-4020	LF	35	34.27	\$240.00	\$8,224.80
75	CONST. DRAIN. STRUCTURE, DES. 48-4020	LF	75	70.39	\$300.00	\$21,117.00
76	CONST. DRAIN. STRUCTURE, DES. 60-4020	LF	29	23.59	\$337.00	\$7,949.83
77	CASTING ASSEMBLY - LETTERED "STORM" (MANHOLE)	EACH	4	4	\$550.00	\$2,200.00
78	CASTING ASSEMBLY - R3250-B (CATCH BASIN)	EACH	23	23	\$840.00	\$19,320.00
79	CONNECT TO EXISTING STORM SEWER	EACH	7	8	\$300.00	\$2,400.00
80	ADJUST STORM SEWER CASTING	EACH	3	2	\$300.00	\$600.00
81	RANDOM RIP RAP CLASS II (GROUTED)	CY	9	12	\$175.00	\$2,100.00
82	REMOVE SANITARY SEWER PIPE	LF	221	14	\$1.00	\$14.00
83	REMOVE SEWER MANHOLE	EACH	18	17	\$150.00	\$2,550.00
84	4" PVC (SDR 35) SERVICE	LF	3000	2729	\$22.00	\$60,038.00
85	6" PVC (SDR 35) SERVICE	LF	240	902	\$24.00	\$21,648.00
86	8" PVC (SDR 35) SANITARY SEWER	LF	4825	4713.85	\$30.00	\$141,415.50
87	SERVICE WYE LINING	EACH	6	6	\$102.00	\$612.00
88	LINE SANITARY SEWER PIPE	LF	526	381	\$64.00	\$24,384.00
89	4" SANITARY CLEANOUT	EACH	8	1	\$200.00	\$200.00
90	8" x 4" PVC SERVICE WYE	EACH	74	73.28	\$125.00	\$9,160.00
91	8" x 6" PVC SERVICE WYE	EACH	5	20.88	\$175.00	\$3,654.00
92	FORD A-1 COVER	EACH	11	5	\$154.00	\$770.00
93	CONNECT TO EXISTING SANITARY SEWER	EACH	14	14	\$750.00	\$10,500.00
94	CONNECT TO EXISTING SEWER SERVICE	EACH	77	87	\$102.00	\$8,874.00
95	CONSTRUCT 48" DIA. SANITARY MANHOLE (0-8')	EACH	18	17	\$2,700.00	\$45,900.00
96	EXTRA DEPTH, 48" DIA. MANHOLE	LF	60	59.76	\$120.00	\$7,171.20
97	CASTING ASSEMBLY - LETTERED "SANITARY"	EACH	18	21	\$586.00	\$12,306.00

Item No.	Item	Unit	Est. Quantity	Quantity to Date	Unit Price	Total Price
98	CONSTRUCT OUTSIDE DROP	LF	28	<u>42.3</u>	\$170.00	<u>\$7,191.00</u>
Total Contract Amount						<u>\$2,133,938.19</u>



Application for Payment (continued)

Total Contract Amount	\$ <u>1,982,578.47</u>	Total Amount Earned	\$ <u>2,133,938.19</u>
		Material Suitably Stored on Site, Not Incorporated into Work	_____
Contract Change Order No.	_____	Percent Complete	_____
Contract Change Order No.	_____	Percent Complete	_____
Contract Change Order No.	_____	Percent Complete	_____
Less Previous Applications:		GROSS AMOUNT DUE	\$ <u>2,133,938.19</u>
AFP No. 1: <u>116,000.46</u>	AFP No. 6: <u>200,509.25</u>	LESS <u>0</u> % RETAINAGE	\$ _____
AFP No. 2: <u>319,495.29</u>	AFP No. 7: _____	AMOUNT DUE TO DATE	\$ <u>2,133,938.19</u>
AFP No. 3: <u>433,966.58</u>	AFP No. 8: _____	LESS PREVIOUS APPLICATIONS	\$ <u>2,066,390.82</u>
AFP No. 4: <u>621,739.45</u>	AFP No. 9: _____	AMOUNT DUE THIS APPLICATION	\$ <u>67,547.37</u>
AFP No. 5: <u>374,679.79</u>			

CONTRACTOR'S AFFIDAVIT


The undersigned Contractor hereby swears under penalty of perjury that (1) all previous progress payments received from the Owner on account of work performed under the Contract referred to above have been applied by the undersigned to discharge in full all obligations of the undersigned incurred in connection with work covered by prior Applications for Payment under said contract, 2016 Street Improvements, Cannon Falls, Minnesota, and (2) all material and equipment incorporated in said Project or otherwise listed in or covered by this Application for Payment and free and clear of all liens, claims, security interests and encumbrances.

Date June 8, 2017 S.M. Hentges
(Contractor)

COUNTY OF Scott)
STATE OF MINNESOTA) SS By Steven J. Engstrom
(Name and Title)

Before me on this 8 day of June, 2017, personally appeared _____
Steven J. Engstrom known to be, who being duly sworn did depose and say that he is the Project manager (office) of the Contractor above mentioned that he executed the above Application for Payment and Affidavit on behalf of said Contractor; and that all of the statements contained therein are true, correct and complete.

My Commission expires _____



Donna Kooiman
(Notary Public)

The undersigned has checked the Contractor's Application for Payment shown above. A part of this Application is the Contractor's Affidavit stating that all previous payments to him under this contract have been applied by him to discharge in full all of his obligations in connecting with the work by all prior Applications for Payment.

In accordance with the Contract, the undersigned recommends approval of payment to the Contractor for the Amount due.

Greg Anderson

Short Elliott Hendrickson Inc.

By Greg Anderson, PE
Date June 8, 2017

City of Cannon Falls

By _____
Date _____