2905 South Broadway Rochester, MN 55904-5515 Phone: 507,288,3923 Email: rochester@whks.com Website: www.whks.com



July 1, 2021

RECEIVED JUL = 2 \_ 921

Mr. Neil Jensen City Administrator City of Cannon Falls 918 River Road Cannon Falls, MN 55009

RECEIVED JUL 0 2 2021

RE:

Cannon Falls, MN

2021 Street Improvements

Pay Request No. 1

Dear Neil:

Enclosed is Pay Request No. 1 for work on the above referenced project. We recommend the City make payment in the amount of \$134,597.90 to:

McNamara Contracting, Inc. 16700 Chippendale Avenue Rosemount, MN 55068

Please contact me if you have any questions.

Sincerely,

WHKS & co.

Daren D. Sikkink, P.E.

WA/cf

Enclosure

cc: Cory Felderman, WHKS (file)

Bill Angerman, WHKS

Mike McNamara, McNamara Contracting, Inc.

2905 South Broadway Rochester, MN 55904 Phone 507-288-3923



## PARTIAL PAYMENT ESTIMATE FOR CONSTRUCTION WORK COMPLETED

Project:

2021 Street Improvements

Project No.: 9000.21

Location: Cannon Falls, MN

Contractor: McNamara Contracting, Inc.

Bid Price: \$137,920.00

Date: Estimate #:

Jun. 25, 2021 1

% Complete:

103%

|      |   |          |      |            | Quantity  | Quantity  |           |             |
|------|---|----------|------|------------|-----------|-----------|-----------|-------------|
|      |   |          |      |            | Completed | Completed | Quantity  |             |
| Item |   | Contract |      | Unit       | Previous  | This      | Completed |             |
| No.  |   | Quantity | Unit | Price      | Estimates | Estimate  | to Date   | Total       |
|      |   |          |      |            | 1         |           | Car seeki | 100         |
| 1    | Mobilization                                      | 1        | LS   | \$6,000.00 | 0         | 1         | 1         | \$6,000.00  |
| 2    | Remove Bituminous Pavement                        | 200      | SY   | \$12.00    | 0         | 296       | 296       | \$3,552.00  |
| 3    | 1 3/4" Depth Full Width Mill                      | 14,125   | SY   | \$2.00     | 0         | 14,125    | 14,125    | \$28,250.00 |
| 4    | Type SP 12.5 Wearing Course Mix SPWEB240B (2")    | 1,720    | Ton  | \$55.00    | 0         | 1,666     | 1,666     | \$91,630.00 |
| 5    | Type SP 12.5 Wear Course Mix SPWEB240B (Patching) | 25       | Ton  | \$150.00   | 0         | 70        | 70        | \$10,500.00 |
| 6    | Traffic Control                                   | 1        | LS   | \$1,750.00 | 0         | 1         | 1         | \$1,750.00  |
| 7    | 4" Solid Line White                               | 480      | LF   | \$1.00     | 0         |           |           | \$0.00      |
| 8    | 4" Solid Line Yellow                              | 370      | LF   | \$1.00     | 0         |           | -         | \$0.00      |
| 9    | Pavement Message ADA Parking Symbol               | 2        | Each | \$160.00   | 0         |           | -         | \$0.00      |

**Total Work Completed** 

\$141,682.00

Less 5% Retainage

\$7,084.10 \$0.00

Less Previous Payments

Net Payment this Estimate

\$134,597.90