

2905 South Broadway
Rochester, MN 55904-5515
Phone: 507.288.3923
Email: rochester@whks.com
Website: www.whks.com



August 20, 2021

Mr. Neil Jensen
City Administrator
City of Cannon Falls
918 River Road
Cannon Falls, MN 55009

RE: Cannon Falls, MN
3rd Street/North Cannon River Watermain Crossing
Pay Request No. 1-Final

Dear Neil:

Enclosed is Final Pay Request No. 1 for work on the above referenced project. We recommend the City Council accept the project and make final payment in the amount of \$102,079.00 to:

Ellingson Drainage, Inc.
56113 State HWY 56
West Concord, MN 55985

Acceptance by the City Council will initiate the start of the two (2) year maintenance bond, as specified within the contract documents.

Please contact me if you have any questions.

Sincerely,

WHKS & co.

A handwritten signature in blue ink that reads 'D D Sikkink'.

Daren D. Sikkink, P.E.

DS/cf

Enclosure

cc: Cory Felderman, WHKS (file)
Bill Angerman, WHKS
Matt Lawrence, Ellingson Drainage, Inc.

2905 South Broadway
 Rochester, MN 55904
 Phone 507-288-3923



FINAL PAYMENT ESTIMATE
 FOR CONSTRUCTION WORK COMPLETED

Project: 3rd Street North Cannon River Watermain Crossing
 Project No.: 9157.10
 Location: Cannon Falls, MN
 Contractor: Ellingson Drainage, Inc.

Bid Price: \$103,019.00
 Date: Aug. 18, 2021
 Estimate #: 1-FINAL
 % Complete: 99%

Item No.		Contract Quantity	Unit	Unit Price	Quantity Completed Previous Estimates	Quantity Completed This Estimate	Quantity Completed to Date	Total
1.	Mobilization	1	LS	\$1,075.00		1	1	\$1,075.00
2.	Traffic Control	1	LS	\$1,100.00		1	1	\$1,100.00
3.	Horizontal Directional Drill 8" HDPE DR 11 DIPS (P)	446	LF	\$224.00		446	446	\$99,904.00
4.	Turf Establishment	1	LS	\$940.00			-	\$0.00
Total Work Completed								\$102,079.00

Less 0% Retainage \$0.00
 Less Previous Payments \$0.00

Matt Lawrence
 Contractor Representative

Digitally signed by Matt Lawrence
 DN: c=US, E=mlawrence@ellingsoncompanies.com,
 O=Ellingson Drainage, Inc., CN=Matt Lawrence
 Date: 2021.08.20 07:49:49-0500

8 / 20 / 21

Date

Net Payment this Estimate \$102,079.00