2905 South Broadway Rochester, MN 55904-5515 Phone: 507.288.3923 Email: rochester@whks.com Website: www.whks.com



engineers + planners + land surveyors

July 25, 2024

Mr. Neil Jensen City Administrator City of Cannon Falls 918 River Road Cannon Falls, MN 55009

RE: Cannon Falls, Minnesota 2024 Street Overlay Pay Request No. 1

Dear Neil:

Enclosed is Pay Request No. 1 for work on the above referenced project. We recommend the City Council accept the project and make final payment in the amount of \$99,730.32 to:

McNamara Contracting, Inc. 16700 Chippendale Ave Rosemount, MN 55068

Acceptance of the project will initiate the start of the two-year maintenance period, as specified within the contract documents.

Please contact me if you have any questions.

Sincerely,

WHKS & co.

Q DSILI

Daren D. Sikkink, P.E.

DDS/cf

Enclosure

cc: Cory Felderman, WHKS (9200.24) Mike McNamara, McNamara Contracting, Inc. 2905 South Broadway Rochester, MN 55904 Phone 507-288-3923



FINAL PAYMENT ESTIMATE

 Project:
 2024 Street Overlay

 Project No.:
 9200.24

 Location:
 Cannon Falls, Minnesota

 Contractor:
 McNamara Contracting, Inc.

Bid Price:	\$124,250.00			
Date:	Jul. 18, 2024			
Estimate #:	1			
% Complete:	80%			

					Quantity	Quantity		
				1.1.11	Completed	Completed	Quantity	
ltem		Contract		Unit	Previous	This	Completed	
No.	Description	Quantity	Unit	Price	Estimates	Estimate	to Date	Total
1	Mobilization	1.00	LS	\$3,000.00		1.00	1.00	\$3,000.00
2	Remove Bituminous Pavement	200.00	SY	\$1.00			-	\$0.00
3	1 3/4" Depth Full Edge Mill	4,000.00	SY	\$3.00		4,000.00	4,000.00	\$12,000.00
4	Type SP 12.5 Wearing Course Mix SPWEB240B (2")	1,200.00	Ton	\$77.00		987.36		\$76,026.72
5	Type SP 12.5 Wearing Course Mix SPWEB240B (Patching)	70.00	Ton	\$220.00		33.88		\$7,453.60
6	Traffic Control	1.00	LS	\$1,250.00		1.00	1.00	\$1,250.00
Tatal Work Completed								

Total Work Completed \$99,730.32

Less 0% Retainage

Less Previous Payments

07 Contractor Representative

4 Date

Net Payment this Estimate \$99,730.32

\$0.00

\$0.00